



BOARD MEETING AGENDA SUBMITTAL

TO: CVCS Board of Directors

FROM: Peter Kampa, General Manager

DATE: May 19, 2020

SUBJECT: Item 7c) Update Report on the Status of and Funding for the Copper Valley Road Improvements, Phase II

RECOMMENDED ACTION

This is an information only item, no action required.

BACKGROUND

The Drainage Basin repairs are underway by contractor Tom Mayo. Work started Monday May 11. The contractor has 21 calendar days in order to complete the work on 17 drainage basins. District staff are repairing 6 additional basins.

The estimated start date for paving work is Monday June 1. The contractor has 90 calendar days to complete that work, and a more detailed schedule will be provided as the construction start date approaches.

The \$1,382,647.95 loan was funded on May 4, 2020 and funds are available for the project.